



# Flowerfield Road Reconstruction Project

## City of Lexington & Blaine

Newsletter Issue No. 9 — October 20th, 2015



### Week in Review

Listed below is the past week in review and what is left to come in the final weeks of October.

#### Wednesday 10/7/15

- Site cleanup and disturbed soil prep for landscaping by Hardrives Inc.
- Raising of existing utilities to new finished grade was done by Hardrives Inc.
- Existing utilities located and checked for functionality by MSA Professional Services and the City of Lexington

#### Thursday 10/8/15

- Site cleanup and disturbed soil prep for landscaping by Hardrives Inc.
- Mailboxes restored to original locations by Herness Construction

#### Friday 10/9/15

- Site cleanup and disturbed soil prep for landscaping by Hardrives Inc.
- Bituminous base coring done by Independent Testing Technologies.

### Tentative Schedule

Below is the Contractor's tentative schedule as it stands after the eighth week of construction.

October 19 <sup>th</sup> – 22 <sup>nd</sup>	Seeding and sodding of the disturbed soil by Central Landscapes
October 23 <sup>rd</sup>	Paving of final wear course on Flowerfield Road ( <u>weather permitting</u> ).

### Mailboxes

All residents should have their mailboxes restored to their original locations and should be receiving mail as normal. If you have any questions or concerns about the work done or if you are still receiving mail at the temporary mailbox location please contact your respective job site inspector at the listed info below.

### Safety



We urge you to use caution around the work site. Your assistance in reminding area children to stay clear of construction site and nearby equipment is key to ensuring a safe environment. Please let your children know the survey stakes represent valuable information and should not be disturbed. This helps to keep the contractor working efficiently. If re-staking is needed due to disturbance of this vital information, further time will be required to complete the work. Your patience and cooperation during this construction process will be appreciated.

General Contractor, Dan Hall, Hardrives, Inc. 612.490.9693

City of Lexington Questions  
 Steve Winter, Project Engineer, 612.548.3121  
 James Watters, Project Inspector, 612.548.3152  
 Kevin Burns, Senior Project Inspector, 651.271.6584



City of Blaine Questions  
 Jason Sundeen, Project Inspector 763.785.6157